# BRUHAT BANGALORE MAHANAGRA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

| | | |
|---|---|---|
| 1 | Name of Work | PACKAGE-01 1) Improvements to playgrounds at Thanisandra Village at Ward No:06<br>2) Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No:09<br>3) Improvements to playgrounds at Ward No:11 Kuvempunagara<br>4) Developmental Works to Play ground (stadium) in Ward No:05 Jakkur<br>5) Developmental works to Play ground (Stadium) Sahakaranagara Ward No:08 Kodigehalli |
| 2 | Estimate cost / Amount | Rs.540.00 Lakhs |
| 3 | Name of Contractor | Sri. Arun Kumar |
| 4 | Amount of Contract | Rs.550.00 Lakhs |
| 5 | Agreement No | 77/17-18, Dated:18-12-2017 |
| 6 | No. and date under which the work order has been issued | 77/17-18, Dated:18-12-2017 |
| 7 | Time limit originally fixed for completion | 12 months |
| 8 | Date of application by the contractor for granting extension | 01-09-2021 |
| 9 | Date of receipt of application in the sub-division office | 01-09-2021 |
| 10 | Extension granted if any: | |
| | 1. From | 17-12-2018 to 31-12-2019 |
| | 2. From | 01-01-2020 to 15-12-2020 |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | 4585682.00 |
| 12 | Work carriedout during the first period of extension | 43616246.05 |
| 13 | Work carriedout during and extension | 48201928.05 |
| 14 | Time now applied for | Upto 09-09-2021 |
| 15 | Date of recommending time limit applied | Upto 09-09-2021 |
| 16 | Whether the original application of contractor is enclosed | Yes |
| 17 | Balance work remaining to be done. | 6793104.67 |
| 18 | Probable time required for completion of remaining work | Upto 09-09-2021 |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | - |

Yelahanka Zone

Scanned by TapScanner

| | | |
|---|---|---|
| 20 | Whether the notice as per clause has been issued | No |
| 21 | Report of Asst Executive Engineer | As the entire Play ground site was not handed over to the contractor due to Land dispute in stipulated time and Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty. |
| 22 | Recommendation of Executive Engineer | Since, the entire work site was not handed over due to land litigation and due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till 09-09-2021without levying any penalty. |

9/9/2021

Assistant / Junior Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner